D

NOTIFICATION OF INTENT TO DRILL A WATER WELL AND CERTIFICATION OF COMPLETION

Uriah Drilling Co - 422 - P.O. Box 116, Uriah, AL 36480 9-18-2002

DRILLING CONTRACTOR — License Number — Address — Zip Code — Date

Willie Peoples P.O. Box 234 - Buena Vista, AL 36430

PROPERTY OWNER — Address (mailing) — Zip Code

Monroe 10N 8E 34

WELL LOCATION — County — Township — Range — Section — 1/4 Section

Turn right on Hwy 56 - approx 8 mi. West of Beatrice AL. - (1 mi. on left)

Distance and direction from nearest town, community, road junction or other reference point

WELL TO BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Monitoring well ☐ Irrigation Other: _____

LOCATION OF WELL: Latitude _____ Longitude _____ Diameter of well 4" Estimated depth 360 ft.

9-19-02 Estimated starting date

Drilling Method: ☐ Cable tool ☑ Rotary ☐ Jetted ☐ Bored ☐ Other: _____

Tony Powell
SIGNATURE of Drilling Contractor

Total Depth 350'

Completion Date 9-25-02

Interval	Description of cuttings
0-5	Gray Clay
50-21	Red Clay
21-40	Muddy red sand
40-210	Blue Clay with some rock strips
210-305	Lime stone
305-350	Coarse blue sand + shell mix

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☒ Subm. ☐ Jet ☐ Cyl Other _____
Intake depth 300 H.P. 1 Yield 8 gpm

Capacity
Tested by: ☒ pumping ☐ air lift ☐ bailer ☐ none
Measured Static Water Level 210 ft.
Measured pumping level 205 ft. after 48 hrs. pumping 8 gpm
Development time prior to testing 36 hrs.

Finish
☒ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Inerval(s) screened: _____ to _____ ft; _____ to _____; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
0-220	4"	PVC	Bell	

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: PVC Bell Glued
*Pipe: Black; PCV; Galv.; Other: _____

Quality
Water analysis obtained? (check) ☒ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.

Signed Certification: Tony Powell

*For deeper well please attach continuation sheet.

Send WHITE copy to:
ALABAMA GEOLOGICAL SURVEY
P.O. BOX 869999
TUSCALOOSA, AL 35486

Send YELLOW and PINK copies to:
ADEM DRINKING WATER BRANCH
P.O. BOX 301463
MONTGOMERY, AL 36130-1463

Retain GOLD copy for your Records

ADEM FORM 60 5/02

D

NOTIFICATION OF INTENT TO DRILL A WATER WELL AND CERTIFICATION OF COMPLETION

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Uriah Drilling Co.	422	P.O. Box 116 - Uriah, AL	36480	10-3-03

PROPERTY OWNER	Address (mailing)		Zip Code
Raymond Fryoux -	P.O. Box 458 -	Deffrehan, LA	70047

WELL LOCATION County	Township	Range	Section	1/4 Section
Monroe	10 N.	8 E.	20	

Distance and direction from nearest town, community, road junction or other reference point

WELL TO BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Monitoring well ☐ Irrigation Other: _____

Latitude _____ Longitude _____ Diameter of well 4" Estimated depth 260 ft.

LOCATION OF WELL:

Estimated starting date 10-8-03

Drilling Method: ☐ Cable tool ☑ Rotary ☐ Jetted ☐ Bored ☐ Other: _____

Tony Powell
SIGNATURE of Drilling Contractor

Total Depth 260'

Completion Date 10-14-2003

Interval	Description of cuttings
1 - 15	Red Clay
15 - 38	white Clay
38 - 215	Blue Clay
215 - 260	Soft white Lime rock + Shell

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☒ Subm. ☐ Jet ☐ Cyl Other _____
Intake depth 180 H.P. 1 Yield 8 gpm

Capacity
Tested by: ☒ pumping ☐ air lift ☐ bailer ☐ none
Measured Static Water Level 130 ft.
Measured pumping level 130 (ft. after 48 hrs. pumping 8 gpm
Development time prior to testing 30 hrs.

Finish
☒ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____; _____ to _____ ft.
Packer(s) set at _____ and _____ (ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (inches)	*Type pipe	*Type couplings	Interval grouted
0 - 220	4"	PVC	Bell	Surface

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: PVC Bell Glued
*Pipe: Black; (PCV) Galv.; Other: _____

Quality
Water analysis obtained? (check) ☒ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.

Signed Certification:

*For deeper well please attach continuation sheet.

Send WHITE copy to:
ALABAMA GEOLOGICAL SURVEY
P.O. BOX 869999
TUSCALOOSA, AL 35486

Send YELLOW and PINK copies to:
ADEM DRINKING WATER BRANCH
P.O. BOX 301463
MONTGOMERY, AL 36130-1463

Retain GOLD copy for your Records

ADEM FORM 60 5/02

NOTIFICATION OF INTENT TO DRILL A WATER WELL AND CERTIFICATION OF COMPLETION

D

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Uriah Drilling Co	422	P.O. Box 11	Uriah, AL 36480	9-5-07

PROPERTY OWNER	Address (mailing)	Zip Code
Robert Montgomery	611 E Belmont - Pensacola, FL	32501

WELL LOCATION	County	Township	Range	Section	1/4 Section
	Monroe	8N	8E	26	

From Beatrice on 265 north approx 8mi on left

Distance and direction from nearest town, community, road junction or other reference point

WELL TO BE USED FOR: ☒ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Monitoring well ☐ Irrigation Other: _____

LOCATION OF WELL: Latitude _____ Longitude _____ Diameter of well 4" Estimated depth 380'

Estimated starting date 9-6-07

Drilling Method: ☐ Cable tool ☒ Rotary ☐ Jetted ☐ Bored ☐ Other: _____

Tony Powell
SIGNATURE of Drilling Contractor

Total Depth 380'

Completion Date 9-12 --

Interval	Description of cuttings
0 - 3	Black Dirt
3 - 15	Red Clay
15 - 32	white Clay
32 - 45	Red muddy Sand
45 - 190	Blue Clay
190 - 380	Soft white lime rock with Shell Strips

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☒ Subm. ☐ Jet ☐ Cyl Other _____
Intake depth 200 H.P. 1 Yield 7 gpm

Capacity
Tested by: ☒ pumping ☐ air lift ☐ bailer ☐ none
Measured Static Water Level 160 ft.
Measured pumping level 160 ft. after 48 hrs. pumping 7 gpm
Development time prior to testing 12 hrs.

Finish
☒ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (inches)	*Type pipe	*Type couplings	Interval grouted
0 - 200	4"	PVC	Bell	Surface

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: PVC Bell Glued
*Pipe: Black; PCV; Galv.; Other: _____

Quality
Water analysis obtained? (check) ☒ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.

Signed Certification:

*For deeper well please attach continuation sheet.

Send WHITE copy to:
ALABAMA GEOLOGICAL SURVEY
P.O. BOX 869999
TUSCALOOSA, AL 35486

Send YELLOW and PINK copies to:
ADEM DRINKING WATER BRANCH
P.O. BOX 301463
MONTGOMERY, AL 36130-1463

Retain GOLD copy for your Records

ADEM FORM 60 5/02

NOTIFICATION OF INTENT TO DRILL A WATER WELL AND CERTIFICATION OF COMPLETION

D

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Uriah Drilling Co. - 4221	P.O. Box 116 · Uriah, AL	36480		7-21-09

PROPERTY OWNER	Address (mailing)	Zip Code
Larry Holley	P.O Box 2755 Gulf Shores Al.	36547

WELL LOCATION County	Township	Range	Section	1/4 Section
Monroe	10N	8E	31	SW.

Distance and direction from nearest town, community, road junction or other reference point

WELL TO BE USED FOR: ☒ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Monitoring well ☐ Irrigation Other: _____

Latitude	Longitude	Diameter of well	Estimated depth
		4"	440'

LOCATION OF WELL:

Estimated starting date: 8-3-09

Drilling Method: ☐ Cable tool ☒ Rotary ☐ Jetted ☐ Bored ☐ Other: _____

Tony Powell
SIGNATURE of Drilling Contractor

Total Depth 440'

Completion Date 8-14-2009

Interval	Description of cuttings
0 – 2'	Black dirt
2 – 19'	Red Clay
19 – 32	white Clay
32 – 235'	Blue Clay
235 – 440	Lime rock with hard Layers & Sea Shell

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☒ Subm. ☐ Jet ☐ Cyl Other _____
Intake depth 240 H.P. 1 Yield 7 gpm

Capacity
Tested by: ☒ pumping ☐ air lift ☐ bailer ☐ none
Measured Static Water Level 160' ft.
Measured pumping level 160' ft. after 48 hrs. pumping 7 gpm
Development time prior to testing 40 hrs.

Finish
☒ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____; Size openings _____

Casing

Interval cased	Diam. (inches)	*Type pipe	*Type couplings	Interval grouted
0 – 244	4"	PVC	Bell	Surface

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: PVC Bell Glued
*Pipe: Black (PCV) Galv.; Other: _____

Quality
Water analysis obtained? (check) ☒ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.

Signed Certification: Tony Powell

*For deeper well please attach continuation sheet.

Send WHITE copy to:
ALABAMA GEOLOGICAL SURVEY
P.O. BOX 869999
TUSCALOOSA, AL 35486

Send YELLOW and PINK copies to:
ADEM DRINKING WATER BRANCH
P.O. BOX 301463
MONTGOMERY, AL 36130-1463

Retain GOLD copy for your Records

ADEM FORM 60 5/02