C

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Rick Vickery	455	Double Springs Al.	35553	7-17-96

PROPERTY OWNER	Address (mailing)	Zip Code
Kenneth Whittemore	Rt 7, Box 365-AA Jasper, AL.	35501

WELL LOCATION County	Section	¼ Section	Township	Range ---or:
Walker	36	NE¼	7T2S	R8W

195 S Jasper about 5 miles from Manchester on cut-Through to clear Creek 8/10 mile

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [X] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: water for lawn

7-17-96 Estimated starting date

Drilling method: (check) Cable tool [ ] Rotary [X] Jetted [ ] Bored [ ] Other: _____

5 7/8" Diameter of well

200 ft. Estimated depth

Rick Vickery
SIGNATURE of Drilling Contractor

Total Depth 320 ft.

Completion Date 7-18-96

Interval	Description of cuttings	Interval	Description of cuttings
0-10	Soil & clay		
10-25	Shale		
25-30	Slate Rock		
30-45	Slate Rock		
45-83	Slate Rock & Shale Stks.		
83-	little Coal seam		
83-100	Slate Rock		
100-120	Hard Slate		
120-193	Hard Slate		
193-194	coal		
194-220	Slate & Shale Stks.		
220-240	Shale w/Slate		
240-280	Shale w/Slate		
280-320	Slate Rock		

*For deeper well please attach continuation sheet.

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [X] air lift [ ] bailer [ ] none
Measured Static Water Level 120 ft.
Measured pumping level 300 ft. after 1 hrs. pumping 30 gpm
Development time prior to testing _____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
30'	6"	PVC	PVC	20'

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed:

ADEM Form 60 1/83

416

REPORT OF DRILLED WELL

C+C Drilling Co. 242 Rt 5, Box 417 Jasper, Al. 35501 6/3/77

DRILLING CONTRACTOR License Number Address Zip Code Date

Billy Duncan Rt. 8 Jasper, Al. 35501

PROPERTY OWNER Address (mailing) Zip Code

Thatch Walker 26 12 8

WELL LOCATION County Section ¼ Section Township Range ---or:

Hwy 195 - above Thatch school, turn left onto Macedonia Road on right side

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other:

6/3/77 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other:

6" Diameter of well

250' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 278 ft.

Completion Date 6/6/77

Interval	Description of cuttings	Interval	Description of cuttings
10'	Overburden		
10'	Clay		
105'	sandrock		
3'	Coal		
97'	sandrock		
53'	shale		

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other:
Intake depth H.P. Yield gpm

Capacity
Tested by: [ ] pumping [✓] air lift [ ] bailer [ ] none
Measured Static Water Level 125' below top of ground
Measured pumping level 6 GPM ft. after
hrs. pumping gpm
Development time prior to testing hrs.

Finish
[✓] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: to ft;
to ; to ft.
Packer(s) set at and ft.
Screen: diam. ; Size openings

Casing

Interval cased	Diam. (inches)	*Type pipe	*Type couplings	Interval grouted
25'	6"	Plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other:
*Pipe: Black; (PVC); Galv.; Other:

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Aileen Chamness

*For deeper well please attach continuation sheet.

439

REPORT OF DRILLED WELL

C&C Drilling Co. 242 Rt. 5, Box 417 Jasper, Al. 35501 1/16/78
DRILLING CONTRACTOR License Number Address Zip Code Date

Ben Norris 1105 15 ave. West Jasper, Al. 35501
PROPERTY OWNER Address (mailing) Zip Code

Thatch Walker 26 12 8
WELL LOCATION County Section ¼ Section Township Range ---or:

Go up Hwy 195 - on left side of Hwy about ¼ mile above Schools
Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

1/16/78 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

140' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 150'

Completion Date 1/20/78

Interval	Description of cuttings	Interval	Description of cuttings
~~5' soil~~			
20'	soil		
80'	sandrock		
3'	Coal		
47'	sandrock		

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [✓] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after
_____ hrs. pumping 20 gpm
Development time prior to testing _____ hrs.

Finish
[✓] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
25'	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black (PVC) Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Aileen Chamness

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
JAN 24 9 11 AM '78
RECEIVED

*For deeper well please attach continuation sheet.

412

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Ray Hendon	252	Rt 9 Bx 148	35501	

PROPERTY OWNER	Address (mailing)	Zip Code
W.F. Bridgeman	Rt 7 Bx 684	35501

WELL LOCATION County	Section	¼ Section	Township	Range	---or:
Walker	26	~~NW~~ NE	12S	8W	

Hwy 195

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other: _____

5-7-77 Estimated starting date

Drilling method: (check) (Cable tool) Rotary Jetted Bored Other: _____

6" Diameter of well

100 ft. Estimated depth

Ray Hendon
SIGNATURE of Drilling Contractor

Total Depth 120 ft.

Completion Date 5-9-77

Interval	Description of cuttings	Interval	Description of cuttings
0-10	CLAY		
10-40	SANDY SHALE		
40-80	GRAY STONE		
80-	Coal		
82/120	Grey sandstone		

GEOLOGICAL SURVEY
OF ALABAMA
JUL 20 2 05 PM '77
RECEIVED

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☑ Subm. ☐ Jet ☐ Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☑ bailer ☐ none
Measured Static Water Level 100 ft.
Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
☑ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
23'	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.
Signed: Ray Hendon

*For deeper well please attach continuation sheet.

433

REPORT OF DRILLED WELL

S.S. + Delma Baird 214 Arley, Al. 35541 11-15-77

DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

James Rigsby Jasper, Ala. 35501

PROPERTY OWNER | Address (mailing) | Zip Code

Walker 12 ~~X~~ 23 12S 8W

WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

Heaman Chapple Rd.

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [x] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

8-18-77 Estimated starting date

Drilling method: (check) Cable tool Rotary Jetted Bored Other: _____

6" Diameter of well

100 Estimated depth

Delma Baird
SIGNATURE of Drilling Contractor

Total Depth 100'

Completion Date 8-20-1977

Interval	Description of cuttings	Interval	Description of cuttings
	Red Sand		
	Rock		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
NOV 17 9 20 AM '77
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [x] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [x] bailer [ ] none
Measured Static Water Level 47' ft.
Measured pumping level _____ ft. after
_____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [x] Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
		PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed:

*For deeper well please attach continuation sheet.

425

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Ray Hendon	252	Rt 9 Box 148	35501	9-26-77

PROPERTY OWNER	Address (mailing)	Zip Code
Jerry Rutland	Rt. 1 Moulton al	35578

WELL LOCATION	County	Section	¼ Section	Township	Range ---or:
	Walker	10	SW	12S	8W

Duncan Community

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other: _____

9-25-77 Estimated starting date

Drilling method: (check) Cable tool ~~Rotary~~ Jetted Bored Other: _____

6" Diameter of well

125 Estimated depth

Ray Hendon
SIGNATURE of Drilling Contractor

Total Depth 120 ft.

Completion Date 9-26-77

Interval	Description of cuttings	Interval	Description of cuttings
0-28	CLAY		
28-44	GRAY SANDSTONE		
44-70	SHALE		
70-120	GRAY SANDSTONE		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
Nov 3 9 18 AM '77
RECEIVED

Pump

Completion date: report depths below ground level

Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl.; Other: _____

Intake depth _____ H.P. _____ Yield _____ gpm

Capacity

Tested by: ☐ pumping ☐ air lift ☑ bailer ☐ none

Measured Static Water Level _____ ft.

Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm

Development time prior to testing _____ hrs.

Dump

Finish

☐ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.

Interval(s) screened: _____ to _____ ft; _____ to _____; _____ to _____ ft.

No

Packer(s) set at _____ and _____ ft.

Screen: diam. _____; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
23'	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)

Other: _____

*Pipe: Black; PVC; Galv.; Other: _____

Quality

Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical

Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.

Signed: Ray Hendon

*For deeper well please attach continuation sheet.

413

REPORT OF DRILLED WELL

C & C Drilling Co. 242-Rt. 5, Box 417 Jasper, Al. 35501 - 7/26/77

DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

William West Rt. 1

PROPERTY OWNER | Address (mailing) | Zip Code

Thatch Walker 22 12 8

WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

Rose Hill Road

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

7/26/77 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

150' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 100'

Completion Date 7/29/77

Interval	Description of cuttings	Interval	Description of cuttings
12'	Clay		
88'	sandrock		

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [ ] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after
_____ hrs. pumping 45 gpm
Development time prior to testing _____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20'	6"	Plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)

Other: _____

*Pipe: Black; (PVC) Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical

Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.

Signed: Aileen Chamness

*For deeper well please attach continuation sheet.

RECEIVED

411

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Ray Hendon	252	Rt 9 Box 148	35501	
Chas. Gilliland		Rt 9	Jasper	35501

PROPERTY OWNER	Address (mailing)	Zip Code
Walker		

WELL LOCATION	County	Section	¼ Section	Township	Range ---or:
	24	NW	12	8W	

Lamon Chapel Loop - THACH

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other:

5-13-77 Estimated starting date

Drilling method: (check) Cable tool Rotary Jetted Bored Other:

6" Diameter of well

100 ft. Estimated depth

Ray Hendon
SIGNATURE of Drilling Contractor

Total Depth 112 ft.

Completion Date 5-15-77

Interval	Description of cuttings	Interval	Description of cuttings
0-15	PINK SAND		
15-45	YELLOW SAND		
45-70	BLUE SAND S		
70-112	" SHALE		

RECEIVED JUL 20 2 65 PM '77 OIL AND GAS BOARD

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl:; Other:
Intake depth H.P. Yield gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☐ bailer ☐ none
Measured Static Water Level ft.
Measured pumping level ft. after
hrs. pumping gpm
Development time prior to testing hrs.

Finish
☐ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval screened: to ft;
to ; to ft.
Packer(s) set at and ft.
Screen: diam. ; Size openings

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other:
*Pipe: Black; PVC; Galv.; Other:

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.
Signed:

*For deeper well please attach continuation sheet.

410

REPORT OF DRILLED WELL

C+C Drilling Co. 424 Rt. 5, Box 417 Jasper, Al. 35501 7/16/77

DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

Johnnie Lee Rt. 1 Box 132

PROPERTY OWNER | Address (mailing) | Zip Code

Thatch Walker 22 12 8

WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

Rose Hill Rd.

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

7/16/77 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

100' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 125' Deeper job

Completion Date 7/18/77

Interval	Description of cuttings	Interval	Description of cuttings
25'	shale		
100'	sandrock		

RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [ ] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after
_____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)

Other: _____

*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical

Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.

Signed: Aileen Chamness

*For deeper well please attach continuation sheet.

400

REPORT OF DRILLED WELL

C & C Drilling Co. 242 Rt. 5, Box 417 Jasper, Al. 35501 5/4/77

DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

Harold Fry Rt. 1, Box 91AA Nauvoo, Al. 35578

PROPERTY OWNER | Address (mailing) | Zip Code

near Mt. Hermon Church Walker 33 12 8W

WELL LOCATION | County | Section | ¼ Section | Township | Range ——or:

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other: _____

5/4/77 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

120' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 110'

Completion Date 5/5/77

Interval	Description of cuttings	Interval	Description of cuttings
20'	soil		
90'	sandrock		

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☐ bailer ☐ none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after
_____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
☐ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20'	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; (PVC) Galv.; Other: _____

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala. Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.
Signed: Aileen Chamness

GEOLOGICAL SURVEY OF ALABAMA
MAY 27 7 25 AM '77
RECEIVED

*For deeper well please attach continuation sheet.

399

REPORT OF DRILLED WELL

C & C Drilling Co. 242 Rt. 5, Box 417 Jasper, Al. 35501 4/28/77
DRILLING CONTRACTOR License Number Address Zip Code Date

Bruce Windham Rt. 9, Box 111 Jasper, Al. 35501
PROPERTY OWNER Address (mailing) Zip Code

Near Mt. Herman Walker 33 12 8
WELL LOCATION Church County Section ¼ Section Township Range ——or:

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other:

4/28/77 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other:

6" Diameter of well

100' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 100'

Completion Date 5/2/77

Interval	Description of cuttings	Interval	Description of cuttings
20'	soil		
80'	sand rock		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
MAR 27 7 25 AM '77
RECEIVED

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl:; Other:
Intake depth H.P. Yield gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☐ bailer ☐ none
Measured Static Water Level ft.
Measured pumping level ft. after
hrs. pumping gpm
Development time prior to testing hrs.

Finish
☐ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: to ft;
to ; to ft.
Packer(s) set at and ft.
Screen: diam. ; Size openings

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20'	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)

Other:

*Pipe: Black; (PVC) Galv.; Other:

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical

Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.

Signed: Aileen Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

146

Knox Drilling Co. 173 P.O. Box 83 Haleyville, Ala. 35565
DRILLING CONTRACTOR License Number Address Zip Code Date

Blanton Hendrix Rt 1 Nauvoo, Ala. 35578
PROPERTY OWNER Address (mailing) Zip Code

Walker 21 128 8 W
WELL LOCATION County Section ¼ Section Township Range ---or:

Turn West off 195 on County Line between Winston + Walker Co. take 1st left.
Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [X] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

4-11-77 Estimated starting date

Drilling method: (check) Cable tool Rotary Jetted Bored Other: _____

6" Diameter of well

100 ft Estimated depth

Albert D. Knox
SIGNATURE of Drilling Contractor

Total Depth 125 ft

Completion Date April 14-77

Interval	Description of cuttings	Interval	Description of cuttings
10 ft	dirt		
115 ft	sandrock		

GEOLOGICAL SURVEY STATE OIL AND GAS BOARD APR 27 3 18 AM '77 RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl:; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [X] air lift [ ] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
[X] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20	6"	pvc		20 ft

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [X] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] Ala Health Dept. [ ] U.S. Geol. Surv. [ ] Private lab.
Signed: Albert D. Knox

*For deeper well please attach continuation sheet.

128

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Ray Hendon	252	Rt 7 Bx 467	35501	5-76

PROPERTY OWNER	Address (mailing)	Zip Code
Phillip Brooks	Jasper Al	35501

WELL LOCATION	County	Section	¼ Section	Township	Range
City Hwy 25	Walker 21	Rose Hill Rd. ½ mi SW of New Hope Church	SE	12	8W

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other: _____

5-19-76 Estimated starting date

Drilling method: (check) (Cable tool) Rotary Jetted Bored Other: _____

6" Diameter of well

100' Estimated depth

Ray Hendon
SIGNATURE of Drilling Contractor

Total Depth 78 ft

Completion Date 5-9-76

Interval	Description of cuttings	Interval	Description of cuttings

GEOLOGICAL SURVEY
OIL AND GAS BOARD
AUG 9 6 12 AM '76
RECEIVED

Pump
Completion date: report depths below ground level
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☑ bailer ☐ none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after
_____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
☑ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
22'	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.
Signed: Ray Hendon

*For deeper well please attach continuation sheet.

125

REPORT OF DRILLED WELL

Ray Hendon 252 Rt 9 Bx 148 JASPER AL 35501

DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

WAYNE Busby JASPER AL 35501

PROPERTY OWNER | Address (mailing) | Zip Code

WALKER 21 NE 125 8W

WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

300 Yds So. New Zion Church

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other: _____

9-26-76 Estimated starting date

Drilling method: (check) (Cable tool) Rotary Jetted Bored Other: _____

6" Diameter of well

175 Estimated depth

Ray Hendon
SIGNATURE of Drilling Contractor

l Depth 280 ft

Completion Date 9-30-76

ter-val	Description of cuttings	Inter-val	Description of cuttings

GEOLOGICAL SURVEY STATE OIL AND GAS BOARD
OCT 11 8 52 AM '76
RECEIVED

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl:; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☑ bailer ☐ none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
☐ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
25	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)

Other: _____

*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical

Analysis by: ☐ Ala Geol. Surv. ☐ Ala Health Dept. ☐ U.S. Geol. Surv. ☐ Private lab.

Signed: Ray Hendon

*For deeper well please attach continuation sheet.

125

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
HERSHELL DENSMORE	354	P.O. BOX 11 ARLEY	35541	2-23-76

PROPERTY OWNER	Address (mailing)	Zip Code
RAY TERRY	NAU; RT 1 HA.	

WELL LOCATION	County	Section	¼ Section	Township	Range ---or:
	WALKER	29	N.W.¼ of NE¼	12	8 West

3 miles south of 195 N.W. Walker + Winston Co. line

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

2-24-76 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

100 Estimated depth

Hershell Densmore
SIGNATURE of Drilling Contractor

Total Depth 50

Completion Date 2-25-76

Interval	Description of cuttings	Interval	Description of cuttings
10'	Clay		
10'	Slate Rock		
5'	Blue Rock Hard		
25'	Slate Rock		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
MAR 10 9 06 AM '76
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl:; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [ ] bailer [ ] none
Measured Static Water Level 25 ft.
Measured pumping level _____ ft. after
_____ hrs. pumping 6 gpm
Development time prior to testing _____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20'	6"	PVC.		20

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Hershell Densmore

*For deeper well please attach continuation sheet.

119

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Ray Henderson	252	Rt 7 Bx 467 Jasper	35501	8-4-75

PROPERTY OWNER	Address (mailing)	Zip Code
Harold Barker	Jasper Ala	35501

WELL LOCATION	County	Section	¼ Section	Township	Range ---or:
1 mile N.E. Dudson Gen. Mdse.		35		T12S	R8W

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

8-4-75 Estimated starting date

Drilling method: (check) Cable tool Rotary Jetted Bored Other: _____

6" Diameter of well

200 Estimated depth

Ray Henderson
SIGNATURE of Drilling Contractor

Total Depth 255 ft

Completion Date 8-9-75

Interval	Description of cuttings	Interval	Description of cuttings

GEOLOGICAL SURVEY
STATE OIL AND GAS BOARD
AUG 12 8 52 AM '75
RECEIVED

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [✓] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after
_____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
[✓] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
21	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Ray Henderson

*For deeper well please attach continuation sheet.

R.L. 115

REPORT OF DRILLED WELL ✓

C & C Drilling Co. 242 - Rt. 6, Box 336 Jasper, Ala. 35501 - 6/9/75
DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

R. B. Trotter, Rt. 7 Jasper, Ala. 35501
PROPERTY OWNER | Address (mailing) | Zip Code

Latch Walker
WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

on Right side of Hwy 195 just above Latch School
Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

6/16/75 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

100 Estimated depth

Mrs. James E. Chamness
SIGNATURE of Drilling Contractor

al Depth 55 ft. Completion Date 6/19/75

ter-val	Description of cuttings	Inter-val	Description of cuttings
0'	soil		
5	sand rock		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
JUL 16 8 49 AM '75
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl:; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [ ] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after
_____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
30'	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; (PVC) Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.

Signed: James E. Chamness

*For deeper well please attach continuation sheet.

114

REPORT OF DRILLED WELL

C & C Drilling Co. 242 Rt. 6 Box 336 Jasper, Ala. 35501 6/26/75
DRILLING CONTRACTOR License Number Address Zip Code Date

Hobson Noel Shubert Rt 7 Jasper, Ala. 35501
PROPERTY OWNER Address (mailing) Zip Code

Fatch Walker
WELL LOCATION County Section ¼ Section Township Range ---or:

On Lamon Chapel Road just of Hwy 195
Distance and direction from nearest town community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other:

6/27/75 Estimated starting date

Drilling method: (check) Cable tool Rotary✓ Jetted Bored Other:

6" Diameter of well

100 Estimated depth

Mrs. James E. Chamness
SIGNATURE of Drilling Contractor

Total Depth 120 ft. Completion Date 6/27/75

Interval	Description of cuttings	Interval	Description of cuttings
20'	soil		
60'	sand rock		
40'	shale		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
JUL 16 8 49 AM '75
RECEIVED

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other:
Intake depth H.P. Yield gpm

Capacity
Tested by: [ ] pumping [ ] air lift [ ] bailer [ ] none
Measured Static Water Level ft.
Measured pumping level ft. after
hrs. pumping gpm
Development time prior to testing hrs.

Finish
[✓] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: to ft;
to ; to ft.
Packer(s) set at and ft.
Screen: diam. ; Size openings

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20'	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other:
*Pipe: Black; (PVC;) Galv.; Other:

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: James E. Chamness

*For deeper well please attach continuation sheet.

L 89

REPORT OF DRILLED WELL

A.W. Green AWWSL305 Rt 2 Bx 113 B2 Winston Ala. 35130 May 16, 74

DRILLING CONTRACTOR — License Number — Address — Zip Code — Date

Hollis Cooper Jasper Rt 2

PROPERTY OWNER — Address (mailing) — Zip Code

thach ala. Walker

WELL LOCATION — County — Section — ¼ Section — Township — Range — or:

North thach school 1 mile off 195 highway

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other: _____

May 16, 74 — Estimated starting date

Drilling method: (check) Cable tool, Rotary, Jetted, Bored Other: _____

6 — Diameter of well

75 — Estimated depth

A.W. Green
SIGNATURE of Drilling Contractor

Total Depth 75 ft.

Completion Date May 18, 1974

Interval	Description of cuttings	Interval	Description of cuttings
0-10	overburden		
10-75	Sandstone		

GEOLOGICAL SURVEY STATE OIL AND GAS BOARD JUN 11 8 54 AM '74 RECEIVED

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl:; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☑ bailer ☐ none
Measured Static Water Level 28 ft.
Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm
Development time prior to testing 12 hrs.

Finish
☑ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____; Size openings _____

Casing

Interval cased	Diam. (inches)	*Type pipe	*Type couplings	Interval grouted
21 ft.	6	PVC	Slip Bond	21 ft

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: Solvent Welded
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) ☑ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.

Signed: A.W. Green

*For deeper well please attach continuation sheet.

Walker

✓ 39

REPORT OF DRILLED WELL

Myhand Drilling Co. 186 Jasper Ala. 35501 8-21-73

DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

Bobby Spain Jasper, Ala. 35501

PROPERTY OWNER | Address (mailing) | Zip Code

Thach Walker

WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

Lamon Chapel Rd.

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other: _____

8-24-73 Estimated starting date

Drilling method: (check) Cable tool Rotary ✓ Jetted Bored Other: _____

6" Diameter of well

100 Estimated depth

W.A. Myhand

SIGNATURE of Drilling Contractor

Total Depth 65

Completion Date _____

Interval	Description of cuttings	Interval	Description of cuttings
1	10 ft Dirt		
10 ft.	40 Shale		
40 to 65	Sand Rock		

[illegible] 9 18 AM '73

Completion date: report depths below ground level

Pump

Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl:; Other: _____

Intake depth _____ H.P. _____ Yield _____ gpm

Capacity

Tested by: ☐ pumping ☑ air lift ☐ bailer ☐ none

Measured Static Water Level _____ ft. 6 gal

Measured pumping level _____ ft. after per min

_____ hrs. pumping _____ gpm

Development time prior to testing _____ hrs.

Finish

☑ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.

Interval(s) screened: _____ to _____ ft;

_____ to _____ ; _____ to _____ ft.

Packer(s) set at _____ and _____ ft.

Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)

Other: _____

*Pipe: Black; PVC Galv.; Other: _____

Quality

Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical

Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.

Signed: W.A. Myhand

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

✓ 22

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Ray Hendon	252	Rt. Box 467	35501	5-28-74

PROPERTY OWNER	Address (mailing)	Zip Code
Donnie Spears	Thach, Ala	35501

WELL LOCATION	County	Section	¼ Section	Township	Range ---or:
1/4 mile SW of Thach School	Walker	24		T.12S	R.8W

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other: _____

5-24-74 Estimated starting date

Drilling method: (check) Cable tool ~~Rotary~~ Jetted Bored Other: _____

6" Diameter of well

150' Estimated depth

Ray Hendon
SIGNATURE of Drilling Contractor

Total Depth 113 ft.

Completion Date 5-28-74

Interval	Description of cuttings	Interval	Description of cuttings

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
JUN 13 9 21 AM '74
RECEIVED

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl:; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☑ bailer ☐ none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after
_____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
☑ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)

Other: _____

*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical

Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.

Signed: Ray Hendon

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C&C Drilling Co. 242-Rt. 5, Box 417 Jasper, Al. 35501 2/23/77
DRILLING CONTRACTOR License Number Address Zip Code Date

Billy Duncan Rt. 8 Jasper, Al. 35501
PROPERTY OWNER Address (mailing) Zip Code

Thatch Walker
WELL LOCATION County Section ¼ Section Township Range ---or:

Hwy 195 - above Thatch school, turn left onto Macedonia Rd. 2nd house on right
Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: ____

2/23/77 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: ____

6" Diameter of well

200' Estimated depth

James E. Chamness
SIGNATURE of Drilling Contractor

Total Depth 256 ft.

Completion Date 3/8/77

Interval	Description of cuttings	Interval	Description of cuttings
20'	soil		
105	sandrock		
3	coal		
138	sandrock		

RECEIVED

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: ____
Intake depth ____ H.P. ____ Yield ____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [✓] bailer [ ] none
Measured Static Water Level 200' ft.
Measured pumping level ____ ft. after ____ hrs. pumping 4 gal. gpm
Development time prior to testing ____ hrs.

Finish
[✓] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: ____ to ____ ft; ____ to ____ ; ____ to ____ ft.
Packer(s) set at ____ and ____ ft.
Screen: diam. ____ ; Size openings ____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
25 ft.	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: ____
*Pipe: Black; (PVC;) Galv.; Other: ____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: James E. Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C & C Drilling Co. 242-Rt. 6 Box 336 Jasper, Al. 35501 8/14/75

DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

Don Copeland Rt. 7 Jasper, Ala. 35501

PROPERTY OWNER | Address (mailing) | Zip Code

Thatch Walker

WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

Bennett Rd.

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

7/24/75 Estimated starting date

Drilling method: (check) Cable tool Rotary ✓ Jetted Bored Other: _____

6" Diameter of well

130' Estimated depth

Mrs. James E. Chamness
SIGNATURE of Drilling Contractor

Total Depth 140'

Completion Date _____

Interval	Description of cuttings	Interval	Description of cuttings
20'	soil		
120	sand rock		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
OCT 8 8 20 AM '75
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [✓] air lift [ ] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after
_____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
[✓] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20'	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; (PVC;) Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.

Signed: Mrs. James E. Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Ray Hendon	252	Rt 9 Bx 148	35501	

PROPERTY OWNER	Address (mailing)	Zip Code
Ellis Walden	Rt 1 Nauvoo Ala	

WELL LOCATION	County	Section	¼ Section	Township	Range	or:
1st House behind New Hope Church on Roschill Rd	Walker	21	NW	12S	8W	

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

11-20-76 Estimated starting date

Drilling method: (check) (Cable tool) Rotary Jetted Bored Other: _____

6" Diameter of well

150' Estimated depth

Ray Hendon
SIGNATURE of Drilling Contractor

Total Depth 200 ft.

Completion Date 11-23-76

Interval	Description of cuttings	Interval	Description of cuttings

RECEIVED

Pump

Completion date: report depths below ground level

Type: [ ] Turb. [✓] Subm. [ ] Jet [ ] Cyl.; Other: _____

Intake depth _____ H.P. _____ Yield _____ gpm

Capacity

Tested by: [ ] pumping [ ] air lift [✓] bailer [ ] none

Measured Static Water Level _____ ft.

Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm

Development time prior to testing _____ hrs.

Finish

[✓] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.

Interval(s) screened: _____ to _____ ft; _____ to _____ ; _____ to _____ ft.

Packer(s) set at _____ and _____ ft.

Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
90	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)

Other: _____

*Pipe: Black; PVC; Galv.; Other: _____

Quality

Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical

Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.

Signed: Ray Hendon

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C & C Drilling Co. 242 Rt. 5, Box 417 Jasper, Al. 35501 8/25/80
DRILLING CONTRACTOR License Number Address Zip Code Date

Bill Butler Rt. 1, Box 86 Nauvoo, Al. 35578
PROPERTY OWNER, Address (mailing) Zip Code

Rose Hill Rd. Walker 20 12 8
WELL LOCATION County Section ¼ Section Township Range ---or:

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

8/25/80 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

250 Estimated depth

James E. Chamness
SIGNATURE of Drilling Contractor

Total Depth 315 ft. Completion Date 8/5/80

Interval	Description of cuttings	Interval	Description of cuttings
15'	soil		
90'	sand rock		
55'	shale		
155'	sand rock		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
SEP 26 9 03 AM '80
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [✓] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [✓] bailer [ ] none
Measured Static Water Level 210 ft.
Measured pumping level _____ ft. after _____ hrs. pumping 6 gpm
Development time prior to testing _____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
85'	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.

Signed: James E. Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

KNOX DRILLING COMPANY, INC. 173 P. O. BOX 83 HALEYVILLE, ALA. 35565

DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

D. E. Walker Route 1 Box 100 Nauvoo, Alabama 35578

PROPERTY OWNER | Address (mailing) | Zip Code

Walker | 32 | 12S | 8W

WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

On Rd. #25-2nd house on R. past Libery Grove Church.

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [X] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

3-25-81 Estimated starting date

Drilling method: (check) Cable tool, Rotary, Jetted, Bored

Other: _____

6" Diameter of well

225 Estimated depth

Albert D. Knox
SIGNATURE of Drilling Contractor

Total Depth 230 ft

Completion Date 3-28-81

Interval	Description of cuttings	Interval	Description of cuttings
0-18	sand		
18-140	sandrock		
140-148	shale		
148-230	sandrock		

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [X] air lift [ ] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
[X] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
148	6	Black	W	20

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [X] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Albert D. Knox

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
RAY HENDON	252	RT 9 BOX 239 JASPER	35501	7-7-82

PROPERTY OWNER	Address (mailing)	Zip Code
A.T. WINDHAM	RT. 7 JASPER	35501

WELL LOCATION County	Section	¼ Section	Township	Range ---or:
WALKER	33	SW	12S	8W

1st HOUSE NORTH OF BLACKWATER CREEK ON MYERS Rd.

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [X] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

7-1-82 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

110' Estimated depth

SIGNATURE of Drilling Contractor Ray Hendon 7-6-82

Total Depth 110 Completion Date

Interval	Description of cuttings	Interval	Description of cuttings
0-30	SOFT YELLOW SAND ROCK		
30-32	SAND SLAP		
32-90	BROWN + YELLOW SAND STONE		
90-110	GRAY SAND STONE		WATER ENTERING AT 50' APPX. 9 G.P.M.

Pump

Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: _____

Intake depth _____ H.P. _____ Yield _____ gpm

Capacity

Tested by: [ ] pumping [ ] air lift [ ] bailer [ ] none

Measured Static Water Level _____ ft.

Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm

Development time prior to testing _____ hrs.

Finish

[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.

Interval(s) screened: _____ to _____ ft; _____ to _____ ; _____ to _____ ft.

Packer(s) set at _____ and _____ ft.

Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
45'	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)

Other: _____

*Pipe: Black; PVC; Galv.; Other: _____

Quality

Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical

Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.

Signed:

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C & C Drilling Co. 242 Rt. 6, Box 336 Jasper 35501 5/1/76

DRILLING CONTRACTOR — License Number — Address — Zip Code — Date

Harold Ory Rt. 2, Box 105 E Jasper, Ala. 35501

PROPERTY OWNER — Address (mailing) — Zip Code

Rose Hill Road - Walker

WELL LOCATION — County — Section — ¼ Section — Township — Range — or:

Turn Right at Liberty Grove Church, turn right after cross bridge, 2 mile on right side.

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other: _____

5/3/76 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

150' Estimated depth

Mrs. James E. Chamness
SIGNATURE of Drilling Contractor

Total Depth 150'

Completion Date 5/5/76

Interval	Description of cuttings	Interval	Description of cuttings
20'	soil		
105'	rock		
25	shale		

GEOLOGICAL SURVEY STATE OIL AND GAS BOARD JUN 28 8 28 AM '76 RECEIVED

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl:; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☐ bailer ☐ none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
☐ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20'	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)

Other: _____

*Pipe: Black; (PVC) Galv.; Other: _____

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical

Analysis by: ☐ Ala Geol. Surv. ☐ Ala Health Dept. ☐ U.S. Geol. Surv. ☐ Private lab.

Signed: Mrs. James E. Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C & C Drilling Co. 242 Rt. 5, Box 417 Jasper, Al. 35501 - 2/15/78

DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

Billy Duncan Rt. 8 Jasper, Al. 35501

PROPERTY OWNER | Address (mailing) | Zip Code

Thatch Walker 26 12 8

WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other:

2/15/78 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other:

6" Diameter of well

150' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 175 ft.

Completion Date 2/20/78

Interval	Description of cuttings	Interval	Description of cuttings
15'	Clay		
2'	sandrock		
13'	Clay		
40'	shale		
3'	coal		
45'	shale		
20'	sandrock		
37'	shale		

GEOLOGICAL SURVEY
OIL AND GAS BOARD
MAR 20 8 57 AM '78
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other:
Intake depth H.P. Yield gpm

Capacity
Tested by: [ ] pumping [ ] air lift [✓] bailer [ ] none
Measured Static Water Level ft.
Measured pumping level ft. after
hrs. pumping 15 gpm
Development time prior to testing hrs.

Finish
[✓] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: to ft;
to ; to ft.
Packer(s) set at and ft.
Screen: diam. ; Size openings

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
45'	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other:
*Pipe: Black; (PVC); Galv.; Other:

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Aileen Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C+C Drilling Co. 242 Rt 5, Box 417 Jasper, Al. 35501 2/27/78
DRILLING CONTRACTOR License Number Address Zip Code Date

Hubert Duncan Rt. 1 Nauvoo, Al. 35578
PROPERTY OWNER Address (mailing) Zip Code

Thatch Walker 27 12 8
WELL LOCATION County Section ¼ Section Township Range ——or:

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other:

2/27/78 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other:

6" Diameter of well

100' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 150'

Completion Date 3/8/78

Interval	Description of cuttings	Interval	Description of cuttings
15 ft.	Clay		
46'	sandrock		
2'	Coal		
36'	shale		
38'	sandrock		
19'	shale		

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl.; Other:
Intake depth H.P. Yield gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☑ bailer ☐ none
Measured Static Water Level ft.
Measured pumping level ft. after
hrs. pumping 6 gpm
Development time prior to testing hrs.

Finish
☑ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: to ft;
to ; to ft.
Packer(s) set at and ft.
Screen: diam. ; Size openings

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20'	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other:
*Pipe: Black; (PVC) Galv.; Other:

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.
Signed: Aileen Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

Ray Hendon 252 Rt 9 Bx 148 35501 June
DRILLING CONTRACTOR License Number Address Zip Code Date

Brenda Bentley Rt 1 Bx 188A Nauvoo al
PROPERTY OWNER Address (mailing) Zip Code

WALKER 10 SW 12S 8W
WELL LOCATION County Section ¼ Section Township Range ---or:

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other:

6-3 Estimated starting date

Drilling method: (check) (Cable tool) Rotary Jetted Bored Other:

6" Diameter of well

150 ft. Estimated depth

Ray Hendon
SIGNATURE of Drilling Contractor

Total Depth 160 ft. Completion Date 6-6-78

Interval	Description of cuttings	Interval	Description of cuttings
0-15	CLAY		
15-30	BLUE SAND STN.		
30-105	GRAY " "		
105-107	Coal		
107	130 GRAY SAND STN.		
130-160	SHALE		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
JUN 21 10 35 AM '78
RECEIVED

*For deeper well please attach continuation sheet.

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl:; Other:
Intake depth H.P. Yield gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☐ bailer ☐ none
Measured Static Water Level ft.
Measured pumping level ft. after
hrs. pumping gpm
Development time prior to testing hrs.

Finish
☐ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: to ft;
to ; to ft.
Packer(s) set at and ft.
Screen: diam. ; Size openings

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
43'	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other:
*Pipe: Black; PVC; Galv.; Other:

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.
Signed: Ray Hendon

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Ray Hendon	252	Rt 9 Box 148	May 35501	

PROPERTY OWNER	Address (mailing)	Zip Code
Marvin Windham	Rt 7 Box 306	35501

WELL LOCATION	County	Section	¼ Section	Township	Range ——or:
	Walker	4	SE	12 S	8 W

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

5-14 Estimated starting date

Drilling method: (check) (Cable tool) Rotary Jetted Bored Other: _____

6" Diameter of well

100 ft Estimated depth

Ray Hendon
SIGNATURE of Drilling Contractor

Total Depth 140 ft.

Completion Date 5-17-78

Interval	Description of cuttings	Interval	Description of cuttings
0-20	BRN. Sandstone		
20-80	GRAY SANDSTONE		
80-82	COAL		
82-100	GRAY BLUE SANDST.		
100-140	SHALE		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
JUN 21 10 35 AM '78
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [✓] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [✓] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
[✓] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
90	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Ray Hendon

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C & C Drilling Co. 242 Rt. 5, Box 417 Jasper, Al. 35501 4/14/78
DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

James M. McCauley Rt. 1 Box 159B Nauvoo, Al. 35578
PROPERTY OWNER | Address (mailing) | Zip Code

Thatch Walker 26 12 8
WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

Knight Rd. on left side
Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

4/14/78 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

200' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 210'

Completion Date 4/21/78

Interval	Description of cuttings	Interval	Description of cuttings
20'	Clay		
40'	shale		
60'	sandrock		
1'	Coal		
15'	shale		
2'	Coal		
72'	shale		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
JUN 2 9 51 AM '78
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [✓] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [✓] bailer [ ] none
Measured Static Water Level 60' ft.
Measured pumping level _____ ft. after
_____ hrs. pumping 30 gpm
Development time prior to testing _____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
130	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; (PVC) Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Aileen Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
Ray Hendon	252	Rt 9 Box	148 35501	3-79

PROPERTY OWNER: Gerald Grace

Address (mailing): Zip Code:

WELL LOCATION: County: WALKER Section: 32 ¼ Section: Township: 12S Range ---or: 8W

Distance and direction from nearest town, community, road junction or other reference point: Rosehill Road

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other:

Estimated starting date: 3-5

Drilling method: (check) (Cable tool) Rotary Jetted Bored Other:

Diameter of well: 6"

Estimated depth: 100 ft.

SIGNATURE of Drilling Contractor: Ray Hendon

Total Depth: 120 ft.

Completion Date: 3-6-79

Interval	Description of cuttings	Interval	Description of cuttings
0-35	SOFT SANDSTONE		
35-50	SHALE		
50-120	GRAY SANDSTONE		

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [✓] Subm. [ ] Jet [ ] Cyl.; Other:
Intake depth ____ H.P. ____ Yield ____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [✓] bailer [ ] none
Measured Static Water Level ____ ft.
Measured pumping level ____ ft. after ____ hrs. pumping ____ gpm
Development time prior to testing ____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: ____ to ____ ft; ____ to ____ ; ____ to ____ ft.
Packer(s) set at ____ and ____ ft.
Screen: diam. ____ ; Size openings ____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
40'	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other:
*Pipe: Black; PVC; Galv.; Other:

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Ray Hendon

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
MAY 22 8 58 AM '79
RECEIVED

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C&C Drilling Co. 242 Rt. 5, Box 417 Jasper, Al. 35501 ~~10/27/78~~ 11/2/78
DRILLING CONTRACTOR License Number Address Zip Code Date

Willard Shedd ~~[illegible]~~ Jasper, Al. 35501
PROPERTY OWNER Address (mailing) Zip Code

Lupton Walker 28 12 9
WELL LOCATION County Section Section Township Range ---or:

Pass Lupton school - 3rd Rd. on left - house is on right
Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

11/2/78 ~~10/27/78~~ Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

275' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 200 ft. Completion Date 11/9/78

Interval	Description of cuttings	Interval	Description of cuttings
15'	soil		
60'	sandrock		
40'	shale		
80'	sandrock		
5'	shale		

GEOLOGICAL SURVEY
STATE OIL AND GAS BOARD
NOV 17 9 22 AM '78
RECEIVED

Pump
Type: [ ] Turb. [✓] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [ ] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after _____ hrs. pumping 4 gpm
Development time prior to testing _____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20'	6"	Plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Aileen Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C+C Drilling Co. 242 Rt. 5, Box 417 Jasper, Al. 35501 8/3/78
DRILLING CONTRACTOR, License Number, Address, Zip Code, Date

James Williams Rt. 1, Box 96 Nauvoo, Al. 35578
PROPERTY OWNER, Address (mailing), Zip Code

Hwy 5 N. Walker 32 12 8
WELL LOCATION, County, Section, ¼ Section, Township, Range ---or:

Turn right at ~~after~~ Liberty Grove - turn left at Bridge
Distance and direction from nearest town/community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

8/3/78 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other: _____

6" Diameter of well

150' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 160 ft.

Completion Date 8/7/78

Interval	Description of cuttings	Interval	Description of cuttings
3'	soil		
22'	soft sandrock		
65'	sandstone		
2'	coal		
68'	sandstone		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
AUG 28 10 46 AM '78
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [✓] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after _____ hrs. pumping 2 gpm
Development time prior to testing _____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
25'	6'	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black (PVC) Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Aileen Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C+C Drilling Co. 242 Rt. 5 Box 417 Jasper, Al. 35501 6/27/78
DRILLING CONTRACTOR License Number Address Zip Code Date

Johnny Lee Rt. 1, Box 132 Nauvoo, Al. 35578
PROPERTY OWNER Address (mailing) Zip Code

Thatch Walker 22 12 8
WELL LOCATION County Section ¼ Section Township Range or:

go up Hwy 195 just before entering Winston Co. turn left on Rock Hill Rd
Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other:

6/27/78 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other:

6" Diameter of well

125' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 165'

Completion Date 6/30/78

Interval	Description of cuttings	Interval	Description of cuttings
5'	Clay		
30'	red sandrock		
130'	sandrock		

GEOLOGICAL SURVEY STATE OIL AND GAS BOARD
AUG 28 10 57 AM '78
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [✓] Subm. [ ] Jet [ ] Cyl:; Other:
Intake depth H.P. Yield gpm

Capacity
Tested by: [ ] pumping [ ] air lift [ ] bailer [ ] none
Measured Static Water Level ft.
Measured pumping level ft. after
hrs. pumping 8 gpm
Development time prior to testing hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: to ft;
to ; to ft.
Packer(s) set at and ft.
Screen: diam. ; Size openings

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20'	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other:
*Pipe: Black; (PVC) Galv.; Other:

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Aileen Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

DRILLING CONTRACTOR	License Number	Address	Zip Code	Date
MyLAND DRILLING CO	186	RT 5 BOX 366 JASPER	35501	8-5-78

PROPERTY OWNER	Address (mailing)	Zip Code
LOLA COVINGTON	RT 7 JASPER BOX 407	35501

WELL LOCATION	County	Section	¼ Section	Township	Range ---or:
THAD	WALKER				

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☑ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other: _____

240 Estimated starting date

Drilling method: (check) Cable tool, Rotary, ~~Jetted~~, Bored Other: _____

6" Diameter of well

240 Estimated depth

W A Mylard
SIGNATURE of Drilling Contractor

Total Depth 240

Completion Date 7-6-78

Interval	Description of cuttings	Interval	Description of cuttings
	SAND STONE		
	& SHALE		

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield ~~gpm~~ gpm

Capacity
Tested by: ☐ pumping ~~☐ air lift~~ ☐ bailer ☐ none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after
_____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
☑ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
120 ft	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.
Signed: W A Mylard

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
AUG 14 9 12 AM '78
RECEIVED

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

Clayton Duncan 144 Jasper Ala 35501 2-15-78

DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

Buck Aaron

PROPERTY OWNER | Address (mailing) | Zip Code

Walker Co.

WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

1 west of Thach school

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [X] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other:

2-15-78 Estimated starting date

Drilling method: (check) (Cable tool) Rotary Jetted Bored Other:

6" Diameter of well

150 ft Estimated depth

Clayton Duncan
SIGNATURE of Drilling Contractor

Total Depth 105 ft

Completion Date Feb 20-1978

Interval	Description of cuttings	Interval	Description of cuttings
10 ft	Clay		
50 ft	Blue shale		
45 ft	Blue sand		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
FEB 27 9 26 AM '78
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other:
Intake depth H.P. Yield gpm

Capacity
Tested by: [ ] pumping [ ] air lift [ ] bailer [ ] none
Measured Static Water Level ft.
Measured pumping level ft. after
hrs. pumping gpm
Development time prior to testing hrs.

Finish
[X] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: to ft;
to ; to ft.
Packer(s) set at and ft.
Screen: diam. ; Size openings

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20 ft	6"	PVC		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other:
*Pipe: Black; (PVC); Galv.; Other:

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.

Signed:

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C & C Drilling Co. 242 Rt. 5, Box 417 Jasper, Al. 35501 5/15/78
DRILLING CONTRACTOR License Number Address Zip Code Date

Billy Duncan Rt. 8 Jasper, Al. 35501
PROPERTY OWNER Address (mailing) Zip Code

Thatch Walker 26 12 8
WELL LOCATION County Section ¼ Section Township Range ---or:

Hwy 195 Turn Left onto Knight Road
Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other:

5/15/78 Estimated starting date

Drilling method: (check) Cable tool ✓ Rotary Jetted Bored Other:

6" Diameter of well

140' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 145'

Completion Date 5/17/78

Interval	Description of cuttings	Interval	Description of cuttings
15'	soil		
130'	sandrock		

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other:
Intake depth H.P. Yield gpm

Capacity
Tested by: [ ] pumping [ ] air lift [✓] bailer [ ] none
Measured Static Water Level ft.
Measured pumping level ft. after
hrs. pumping 4 gpm
Development time prior to testing hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: to ft;
to ; to ft.
Packer(s) set at and ft.
Screen: diam. ; Size openings

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20'	6"	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)
Other:
*Pipe: Black; (PVC) Galv.; Other:

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.

Signed: Aileen Chamness

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
JUN 2 9 51 AM '78
RECEIVED

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

Delma Baird 389 Arley Ala. 35541 5-16-78
DRILLING CONTRACTOR License Number Address Zip Code Date

Sidney Lee Jasper Ala.
PROPERTY OWNER Address (mailing) Zip Code

Thach Walker 23 12-S. 8-W.
WELL LOCATION County Section ¼ Section Township Range ---or:

North West of Jasper off 195 Highway
Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [✓] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

5-16-78 Estimated starting date

Drilling method: (check) (Cable tool) Rotary Jetted Bored Other: _____

6" Diameter of well

125 Estimated depth

Delma Baird
SIGNATURE of Drilling Contractor

Total Depth 82 ft.

Completion Date 5-20-78

Interval	Description of cuttings	Interval	Description of cuttings
	White Rock		

GEOLOGICAL SURVEY
STATE
OIL AND GAS BOARD
MAY 24 9 42 AM '78
RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [ ] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after
_____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
[ ] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft;
_____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (inches)	*Type pipe	*Type couplings	Interval grouted

*Couplings: Threaded & Coupled (T&C) Welded (W)
Threaded & coupled & welded (TC&W)

Other: _____

*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical

Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.

Signed:

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

Knox Drilling Co 173 P. O. Box 83 Haleyville Al. 35565

DRILLING CONTRACTOR — License Number — Address — Zip Code — Date

K. O. Earnest Jasper, Al. 35501

PROPERTY OWNER — Address (mailing) — Zip Code

Walker 26 12S. 8W

WELL LOCATION — County — Section — ¼ Section — Township — Range ——or:

Past 10 Mile Marker 50 ft turn L. 1st house on L.

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [X] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

7-8-77 Estimated starting date

Drilling method: (check) Cable tool (Rotary) Jetted Bored Other: _____

6" Diameter of well

Estimated depth

Albert D. Knox
SIGNATURE of Drilling Contractor

Total Depth 185 ft.

Completion Date 12-16-77

Interval	Description of cuttings	Interval	Description of cuttings
18	dirt		
35	sandrock		
70	shale		
122	sandrock		

GEOLOGICAL SURVEY STATE OIL AND GAS BOARD MAR 6 9 27 AM '78 RECEIVED

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl:; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [X] air lift [ ] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
[X] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20	6	PVC		20

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [X] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed: Albert D. Knox

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C & C Drilling Co. 242 Rt. 5, Box 417 Jasper, Al. 35501 6/3/80

DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

Walker Baptist Associational Camp

PROPERTY OWNER | Address (mailing) | Zip Code

Walker 32 12 8

WELL LOCATION: County | Section | ¼ Section | Township | Range ---or:

Go up Hwy 5, turn in front of Liberty Grove Church go to 2nd gravel Rd on left. after cross bridge

Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: ☐ Private supply ☐ Public supply ☐ Industrial supply ☐ Test well ☐ Irrigation Other: _____

6/3/80 Estimated starting date

Drilling method: (check) Cable tool Rotary Jetted Bored Other: _____

6" Diameter of well

100' Estimated depth

Aileen Chamness
SIGNATURE of Drilling Contractor

Total Depth 125 ft.

Completion Date 6/5/80

Interval	Description of cuttings	Interval	Description of cuttings
10'	soil		
25'	soft sandrock		
90'	sandstone		

Completion date: report depths below ground level

Pump
Type: ☐ Turb. ☐ Subm. ☐ Jet ☐ Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: ☐ pumping ☐ air lift ☑ bailer ☐ none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after _____ hrs. pumping 20 gpm
Development time prior to testing _____ hrs.

Finish
☑ Open hole ☐ Screened ☐ Slotted pipe ☐ Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
20 ft.	6 in.	plastic		

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; (PVC) Galv.; Other: _____

Quality
Water analysis obtained? (check) ☐ No ☐ Bacteriological ☐ Chemical
Analysis by: ☐ Ala Geol. Surv. ☐ U.S. Geol. Surv. ☐ Ala Health Dept. ☐ Private lab.
Signed: Aileen Chamness

*For deeper well please attach continuation sheet.

REPORT OF DRILLED WELL

C

Walker Drilling Services 563 PO Box 1569 35502 11-10-05
DRILLING CONTRACTOR | License Number | Address | Zip Code | Date

Gary Crider 224 Alexander Tubbs Rd. Jasper Al
PROPERTY OWNER | Address (mailing) | Zip Code

Walker 15 SW/NW 12S 8W
WELL LOCATION | County | Section | ¼ Section | Township | Range ---or:

Hwy 5 North To Duncan Rd Turn Right Go 1 mile To Alexander Tubbs Rd. on Right
Distance and direction from nearest town, community, road junction or other reference point

WELL WILL BE USED FOR: [x] Private supply [ ] Public supply [ ] Industrial supply [ ] Test well [ ] Irrigation Other: _____

12-1-05 Estimated starting date

Drilling method: (check) Cable tool; Rotary; Jetted; Bored Other: _____

5¼" Diameter of well

200' Estimated depth

Bryan K. Brown
SIGNATURE of Drilling Contractor

Total Depth 260'

Completion Date 11-30-05

Interval	Description of cuttings	Interval	Description of cuttings
0	Sandy clay		
8	weath shale		
11	shale Gray		
14	COAL		
14.5	shale		
40	shale w/ss stks.		
45	WATER 2-3 GPM		
75	MSS w/sh. stks		
94	COAL & Parting		
96	Med. SS		
180	Med SS w/sh stks		
205	COAL		
207.5	FC		
209	Med S.S.		
260	T.D.		

Completion date: report depths below ground level

Pump
Type: [ ] Turb. [ ] Subm. [ ] Jet [ ] Cyl.; Other: _____
Intake depth _____ H.P. _____ Yield _____ gpm

Capacity
Tested by: [ ] pumping [ ] air lift [ ] bailer [ ] none
Measured Static Water Level _____ ft.
Measured pumping level _____ ft. after _____ hrs. pumping _____ gpm
Development time prior to testing _____ hrs.

Finish
[x] Open hole [ ] Screened [ ] Slotted pipe [ ] Gravel pk.
Interval(s) screened: _____ to _____ ft; _____ to _____ ; _____ to _____ ft.
Packer(s) set at _____ and _____ ft.
Screen: diam. _____ ; Size openings _____

Casing

Interval cased	Diam. (Inches)	*Type pipe	*Type couplings	Interval grouted
0-20	6"	PVC		0-20

*Couplings: Threaded & Coupled (T&C) Welded (W) Threaded & coupled & welded (TC&W)
Other: _____
*Pipe: Black; PVC; Galv.; Other: _____

Quality
Water analysis obtained? (check) [ ] No [ ] Bacteriological [ ] Chemical
Analysis by: [ ] Ala Geol. Surv. [ ] U.S. Geol. Surv. [ ] Ala Health Dept. [ ] Private lab.
Signed:

*For deeper well please attach continuation sheet.

ADEM FORM 60 12/99